

G&H UNDERGROUND CONSTRUCTION									SCHEDULE												JANUARY 2024															
A STREET PARKING LOT IMPROVEMENTS	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S							
	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4
PRE CONSTRUCTION MEETING																				X																
SUBMITTTALS	N	N																X	X	X			X	X	X	X	X									
SILT FENCE	E	E																											X	X	X	X	X			
MATERIAL DELIVERY	W	W																											X	X	X	X	X			
A STREET PARKING LOT IMPROVEMENTS									SCHEDULE												February 2024															
	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
PROJECT	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	1	2	3
DEMOLITION:		X	X	X	X	X																														
TREES		X	X	X																																
RAMP				X																																
SIDEWALK				X	X	X																														
RCP PIPE RUN									X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
STRUCTURES																							X	X	X	X	X			X	X	X	X	X		
ADS PIPE AND GRAVEL																																				
12" ADS PIPE																X	X	X	X	X			X	X	X	X	X									
STRUCTURES NYLOPLAST																X	X	X	X	X			X	X	X	X	X									
TIE INTO EXISTING STORM																													X	X	X	X	X			
GUARD RAIL																													X	X	X	X	X			
A STREET PARKING LOT IMPROVEMENTS									SCHEDULE												MARCH 2024															
	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
PROJECT	25	26	27	28	29	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
CONCRETE PARKING LOT						X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
CONCRETE CURB																							X	X	X	X	X									
CONCRETE SIDEWALK																													X	X	X	X	X			
A STREET PARKING LOT IMPROVEMENTS									SCHEDULE												APRIL 2024															
	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
PROJECT	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5
BRICK PAVERS		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X									
HAND RAIL																							X	X	X	X	X									
CLOSE OUT CLEAN UP																													X	X	X	X	X			
A STREET PARKING LOT IMPROVEMENTS									SCHEDULE												MAY 2024															
	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
PROJECT / FOREMAN	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2
CLOSE OUT CLEAN UP		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X									M							
																													E							
																													M							
																													O							
																													R							
																													I							
																													A							
																													L							